EXTENSION OF TIME PROPOSAL

1	Name of work	Asphalting to Sainagara phase-I and surrounding areas in ward no:03 Yelahanka Satelite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	200.00
4	Name of Contractor	Technical Manager (west)
5	Agreement no	EE/YNK.D/AG/185/19-20, dt: 08-11-2019
6	No and date under which work order issued	No:BBMP/EE/YNK.D/192/2019-20, dt: 10/11/2019
7	Time limit orriginally fixed for completion	90 days
8	Date of application by the contractor for granting time exten.., Time Exten..,	
9	Date of receipt of application in the Sub Division office	
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	50%
12	Work carried out during 1st extension	
13	Work carries out during 2nd extension	

14	Time now applied for	689 days
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	
17	Balance of remaining work	10%.
18	Probable time required for completion of remaining work	31/12/2021
19	Cost work charged establishment charged on the work after the expairy original period	-
20	Weather notice as per clause of contract has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	As per Discretion of EE
21	Remarks of the EE and the daily rate of penalty proposed	may be approved without penalty.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ